Final Project Completion Report

Project Name and Number: 11800 South U-111 Pipeline Project, #3978

Project Description: 48" & 36" diameter pipeline connecting 10200 S U-111 to 6000 W 11800 S.

District Project Manager: Frank Roberts

Engineer:	CH2M Hill (Jacobs)	Design Status: 100%
Original Engineering Contract Amount:		\$986,519
Current Engineering Contract Amount: Note: At final completion, \$179,881 or	of the contract budget was unsper	\$986,519 ut.

Contractor:	VanCon, Inc.	Construction Status: 100%
Original construction contract amount:		\$9,684,000
Total Change Order amount:		\$475,800
Current construction contract amount:		\$10,159,800
Total change orders as a percentage of original contract:		4.9%
Completion Schedule: Notice to Proceed: Final Completion:		6/29/2018 12/10/2018

Summary of Change Orders:				
	<u>Description</u>	<u>Amount</u>		
1	Additional environmental testing.	\$35,702		
2	Utility and asphalt changes.	\$218,399		
3	South Jordan turnout, intersection, and haul fill to reservoir site.	\$26,485		
4	Phone and fiber optic conflicts, potholes.	\$49,663		
5	Contaminated soil and tank site remediation.	\$24,791		
6	Light pole, asphalt, haul road, and sewer line changes.	\$46,284		
7	5600 West blowoff.	\$15,770		
8	U-111 drainage slab and slope stabilization.	\$7,811		
9	Electrical service.	\$44,705		
10	Recessed locks and hasp changes to the access hatches.	\$6,190		
	Total Change Order Amount:	\$475,800		

Final Project Completion Report





The KUCC #16 water line crossing the 48" diameter water line at the future Zone C
Reservoir site





48" diameter pipe line at the intersection of 11800 South and U-111

