

**Final Project Completion Report**

**Project Name and Number:** Woodstock Distribution Pipeline Replacement, #4365

**Description:** The pipelines in the Woodstock area are cast iron pipe installed in the 1950's and 1960's. These pipelines are now experiencing high levels of waterline breaks. This construction project will replace the aging pipeline with new C-900 PVC pipelines. The project also includes new fire hydrants, valves, meter setters and boxes, and roadway restoration of the areas disturbed by the project.

**District Project Manager:** John Kahle

<b>Engineer:</b> JWCD Staff	<b>Design Status:</b> 100%
Original Engineering Contract Amount:	n/a
Final Engineering Contract Amount:	n/a

<b>Contractor:</b> Rolfe Construction	<b>Construction Status:</b> 100%
Original construction contract amount:	\$1,769,076
Total Change Order amount:	\$29,419
Final construction contract amount:	\$1,798,495
Total change orders as a percentage of original contract:	1.7%
Completion Schedule:	
Notice to Proceed:	3/26/2025
Final Completion:	12/3/2025

<b>Summary of Change Orders:</b>		
	<b>Description</b>	<b>Amount</b>
1	Installation of additional 12" main line gate valve	\$4,518
2	New Air Vacuum Vault at 5205 S & 900 E	\$23,901
3	Additional concrete curb replacement	\$1,000
	<b>Total Change Order Amount:</b>	<b>\$29,419.36</b>

## Final Project Completion Report Pictures



New 12" and 8" gate valves in 1300 E



Installation of new meter box on 1430 E



Installation of new hydrant on Hemmingway Drive



Connecting into existing line on Hyland Lake Drive



Preping 5935 S for pavement



New pavement on 5935 S