Final Project Completion Report

Project Name and Number: 10200 S. Capacity Improvements Project, #3896

Description: New 36-inch pipeline from 3600 West to 3785 West, replacement of pumps and motors in 3600 West 10200 south pump station, and South Jordan City distribution pipeline replacement.

Engineer:	PSOMAS/Jones & DeMille	Design Status: 100%
Original Engineering Contract Amount:		\$218,500
Current Engineering Contract Amount:		\$246,197

Contractor:	COP Construction	Construction Status: 100%
Original construction contract amount:		\$1,866,800
Original South Jordan City amount:		\$263,448
Total Change Order amount:		\$126,651
Current construction contract amount:		\$1,993,451
Total change orders as a percentage of	original contract:	6.8%
Completion Schedule:		
Notice to Proceed:		4/2/2014
Final Completion:		12/15/2015

Summary of Change Orders:				
Description		Amount		
1 Time extension - valve delays		\$0		
2 Power pole conflict, steel pipe revisions		\$22,438		
3 Replace power cables, transite pipe disposal	l, vault lid repl.	\$22,648		
4 South Jordan pipe modifications, CMP replace	cement	\$45,648		
5 New manway, landscape revisions, SJ City p	pipe realignment	\$25,174		
6 New power conduits, new blow off and valve		\$10,741		
Tota	ıl Change Order Amount:	\$126,651		

Final Project Completion Report





Old pumps removed



Pipe installation under Bangerter Highway

New pumps prior to installation



New valve vault at 3785 West

Final Project Completion Report



Excavation for new meter vault



New 36-inch steel pipe at pump station



South Jordan pipe installation



Completed paving on 10200 South