

Final Project Completion Report

Project Name and Number: **Jordan Aqueduct Reach 4 Blow-Off Drain, #4232**

Description: The Jordan Aqueduct Reach 4 has several drain pipelines that historically discharged into stilling basins and then onto the ground surface. With increasing development around the Jordan Aqueduct Reach, the Lehi I-15 blow-off is no longer able to function as designed. This project connected the blow-off into a UDOT stormwater canal to restore the ability to drain the aqueduct.

District Project Manager: Conor Tyson

Engineer: JWCD Staff	Design Status: 100%
Original Engineering Contract Amount:	NA
Final Engineering Contract Amount:	NA

Contractor: Rolfe Excavating and Construction	Construction Status: 100%
Original construction contract amount:	\$111,464
Total Change Order amount:	-\$1,899
Final construction contract amount:	\$109,565
Total change orders as a percentage of original contract:	-1.7%
Completion Schedule:	
Notice to Proceed:	11/10/2025
Final Completion:	5/22/2026

Summary of Change Orders:		
	Description	Amount
1	Added spool, unused permit allowance and asphalt reduction	-\$1,899
	Total Change Order Amount:	-\$1,899

Final Project Completion Report



Installing new pipe in trench



Asphalting road crossing



Restored field fence



Restored vault area



New Blowoff in UDOT canal



Testing of new blowoff