

Final Project Completion Report

Project Name and Number: **8-MG and 2-MG Steel Reservoirs Paint and Repairs, #4271**

Description: The 8-MG and 2-MG steel reservoirs included in this project are located at 6200 South 3200 West, Taylorsville, UT 84123. These reservoirs have been inspected regularly by District personnel as well as outside consulting firms; due to their age, recoating and repairs were needed at both reservoirs. Painting of these above ground, steel reservoirs is a routine maintenance item to ensure that the reservoirs can continue to provide many years of future use. The 8-MG reservoir also had some additional items added such as new access ladders and larger access hatches.

District Project Manager: Marcelo Anglade

Engineer: Infinity Corrosion Control	Design Status: 100%
Original Engineering Contract Amount:	\$272,960
Final Engineering Contract Amount:	\$272,960

Contractor: Viking Industrial Painting, Inc.	Construction Status: 100%
Original construction contract amount:	\$1,896,925
Total Change Order amount:	\$152,955
Final construction contract amount:	\$2,049,880
Total change orders as a percentage of original contract:	8.1%
Completion Schedule:	
Notice to Proceed:	8/10/2023
Final Completion:	3/14/2025

Summary of Change Orders:	
Description	Amount
1 Bolts replacement	\$27,600
2 Emergency replacement of the exterior roof coating at the Durban Street reservoirs	\$108,200
3 Additional surface preparation for the Durban Street reservoirs	\$9,800
4 Soil disposal from tank base	\$7,355
Total Change to Contract Amount:	\$152,955

Final Project Completion Report



8-MG Reservoir interior painting



8-MG Reservoir interior painting



8MG Exterior New North Hatch



8MG Restored Landscaping



8MG New Vent and Fall Arrest System



8MG Exterior